

TAB

F

CRA PROJECT STATUS SHEET
April 5, 2011

| Project # | Project Title | Status | Consultant | Contractor | Next Action | Comments |
|---------------------|---|--------------------------|---------------|--------------|-------------------------------------|---|
| CRA PROJECTS | | | | | | |
| 1 | 93-142 Edenfield Property Site Assessment | Site Assessment Plan | PBS&J | None | Implementation of remediation plan. | Working with FDEP to determine extent of remediation. |
| 2 | 01-311A US 301/ US 41 Road Widening | ON HOLD | ZNS | TBD | On Hold | CRA reviewing funding sources. |
| 3 | 01-311B US 301/ US 41 & 7th Street Signalization | Construction Phase: 100% | ZNS | Road Runner | None | Awaiting DOT approval to turn on signal |
| 4 | 03-376 Haben Blvd Gateway Project Round-About | Construction Phase: 0% | ZNS/ Wallwork | Gator Paving | Award Contract | Staff preparing contract documents for execution. |
| 5 | 03-376 Haben Blvd Drainage Project | Design Phase: | ZNS | TBD | Final Design | Staff met w/ SWFMMWD on 12.2.09 |
| 6 | 05-436 Ward 1 Phase 2 Project | Construction Phase: 60% | LFK | Gator Paving | Construction close out | Construction Schedule 2.14.11 thru 11.12.11 |
| 7 | 09-616 Drainage Project | Design Phase: | None | In House | On Hold | |
| 8 | 11-636 Sutton Park Revitalization Phase I | Design 100% | Moore2Design | TBD | Demolition and Construction | Securing proposals for retaining wall |
| 9 | 11-641 LID Project | Design Phase | Ugarte | TBD | Finish Plans and Bid | |
| 10 | 11-643 MLK Park | Survey/Engineering | TBD | TBD | Finish Design | Application for SWFWMWD Funding |
| | | | | | | |