

# TAB B

**CRA PROJECT STATUS SHEET**

Project #	Project Title	Project Budget	Status	Consultant	Contractor	Next Action	Comments
<b>CRA PROJECTS</b>							
1	93-142 Edenfield Property Site Assessment	\$116,000	Research Phase	PBS&J	None	Groundwater & Soil Assessment	Site Assessment Plan submitted to DEP
2	01-311A US 301/US 41 Road Widening	\$500,000	ON HOLD	ZNS	Westra	Construction Start Up	CRA reviewing funding sources.
3	01-311B US 301/US 41 & 7th Street Signalization	\$900,000	Construction Phase: 100%	ZNS	Road Runner	Project Close Out	Awaiting DOT approval to turn on signal
4	01-317 US 301/US 41 Water Main Relocation	\$500,000	Construction Completed	ZNS	Westra	Final Design	County approved as built on 9/18/09
5	03-376 Haben Blvd Gateway Project	TBD	Design/Permitting	ZNS/Wallwork	TBD	TBD	Work Assig. approved on 12/21/09
6	03-376 Haben Blvd Drainage Project	\$60,000	Design/Permitting	ZNS	TBD	Final Design	Staff meet w/ SWFMWD on 12/2/09
7	05-436 Ward 1 Phase 2 Project	\$435,565	Design Phase: 90%	GIVE	TBD	Scope approved on 12/21/09	Staff reviewing 90% plans.
8	05-917 Estuary Park, Phase 2	\$300,000	Design Phase: 100%	LFK	TBD	Advertise & Bid	Staff preparing bid documents
9	06-535 Bus. 41 & Riverside Drive Intersection Improvements	\$31,600	Design Phase: 100%	LFK	TBD	Advertise & Bid	Staff preparing bid documents
10	09-608 Riverside Drive Improvements	\$31,600	Design Phase: 100%	None	TBD	Advertise & Bid	Staff preparing bid documents
11	09-616 8th St. West & 9th St. West Drainage Project	\$435,572	Design Phase: 100%	None	In House	Advertise & Bid	DPW staff preparing bid documents
<b>COMPLETED PROJECTS</b>							
1	05-436 Ward 1 Phase 1 Project	Construction Completed	ZNS	Westra	None	None	None
2	05-917 Estuary Park Development (Grant)	Completed	In House	TBD	None	None	None
3	05-922 Lincoln Park County	Completed	Waive Tim	County	None	None	None
4	05-923 Hidden Lake Park Improvements	Completed	In House	In House	None	None	None