

TAB

I

CRA PROJECT STATUS SHEET
June 28, 2010

Project #	Project Title	Project Budget	Status	Consultant	Contractor	Next Action	Comments
1	03-142 Edentfield Property Site Assessment	\$116,000	Site Assessment Plan	PBS&J	None	None	EDERP is reviewing report.
2	01-311A US 301/ US 41 Road Widening	\$500,000	ON HOLD	ZNS	Westra	Construction Start Up	CRA reviewing funding sources.
3	01-311B US 301/ US 41 & 7th Street Signalization	\$900,000	Construction Phase: 100%	ZNS	Road Runner	None	Awaiting DOT approval to turn on signal
4	03-376 Haben Blvd Gateway Project	\$99,900	Design Phase: 100%	ZNS/ Walkwork	TBD	Final Design	ZNS revising plans per DOT comments.
5	03-376 Haben Blvd Drainage Project	\$90,000	Design Phase:	ZNS	TBD	Award Project	Staff met w/ SWFRMWD on 12.2.09
6	05-436 Ward 1 Phase 2 Project	\$435,565	Design Phase: 100%	GWE	TBD	Construction Start Up	Project is currently out to bid. Prebid Mtg. 6.30.10
7	06-535 Bus. 41 & Riverside Drive Intersection Improvements	\$300,000	Construction Phase: 0%	LFK	Superior Asphalt	Construction Start Up	Construction scheduled to begin 7.6.10
8	09-608 Riverside Drive Improvements	\$31,600	Construction Phase: 0%	LFK	Superior Asphalt	Construction Start Up	Construction scheduled to begin 7.6.10
9	09-616 8th St. West & 9th St. West Drainage Project	\$435,572	Design Phase: 100%	None	In House	Advise & Bid	Bid documents completed
COMPLETED PROJECTS							
1	01-317 US 301/ US 41 Water Main Relocation		Construction Completed	ZNS	Westra	None	County approved as built on 8. 18. 09
2	05-438 Ward 1 Phase 1 Project		Construction Completed	ZNS	Westra	None	None
3	05-917 Estuary Park Phase 2		Construction Completed	Kimley Horn	In House	None	Staff waiting for as built's from surveyor.
4	05-917 Estuary Park Development (Grant)		Completed	TBD	None	None	None
5	05-922 Lincoln Park County		Completed	County	None	None	None
6	05-923 Hidden Lake Park Improvements		Completed	In House	None	None	None