

TAB

L

CRA PROJECT STATUS SHEET
August 2, 2010

Project #	Project Title	Project Budget	Status	Consultant	Contractor	Next Action	Comments
CRA PROJECTS							
1	93-142 Edenfield Property Site Assessment	\$116,000	Site Assessment Plan	PBS&J	None	None	FDEP is reviewing report.
2	01-311A US 301/US 41 Road Widening	\$500,000	ON HOLD	ZNS	Westra	Construction Start Up	CRA reviewing funding sources.
3	01-311B US 301/US 41 & 7th Street Signalization	\$900,000	Construction Phase: 100	ZNS	Road Runner	None	Awaiting DOT approval to turn on signal
4	03-376 Haben Blvd Gateway Project	\$99,900	Design Phase: 100%	ZNS/Walkwork	TBD	Advertise & Bid	FDOT review final plans.
5	03-376 Haben Blvd Drainage Project	\$60,000	Design Phase:	ZNS	TBD	Final Design	Staff met w/ SWF/MWD on 12.2.09
6	05-436 Ward 1 Phase 2 Project	\$435,565	Design Phase: 100%	GWE	TBD	Award Project	Bid Opening held July 28, 2010
7	06-535 Bus. 41 & Riverside Drive Intersection Improven	\$300,000	Construction Phase: 30%	LFK	Superior Asphalt	Completion date Sept. 9, 20	Project currently under construction.
8	09-608 Riverside Drive Improvements	\$31,600	Construction Phase: 30%	LFK	Superior Asphalt	Completion date Sept. 9, 20	Project currently under construction.
9	09-616 8th St. West & 9th St. West Drainage Project	\$435,572	Design Phase: 100%	None	In House	Advertise & Bid	Bid documents completed.
COMPLETED PROJECTS							
1	01-317 US 301/US 41 Water Main Relocation		Construction Completed	ZNS	Westra	None	County approved as built on 9.18.09
2	05-436 Ward 1 Phase 1 Project		Construction Completed	ZNS	Westra	None	None
3	05-917 Estuary Park Phase 2		Construction Completed	Kimley Horn	In House	None	Staff waiting for as builts from surveyor.
4	05-917 Estuary Park Development (Grant)		Completed	TBD	None	None	None
5	05-922 Lincoln Park- County		Completed	County	None	None	None
6	05-923 Hidden Lake Park Improvements		Completed	In House	None	None	None