

TAB

G

**CRA PROJECT STATUS SHEET**  
December 6, 2010

Project #	Project Title	Eng. Budget	Const. Budget	Status	Cons.	Contractor	Next Action	Comments
<b>CRA PROJECTS</b>								
1	93-142 Edenfield Property Site Assessment	\$116,000	TBD	Site Assessment Plan	PBS&J	None	Staff to schedule meeting with DEP	Staff preparing response letter to FDEP.
2	01-311A US 301/ US 41 Road Widening	\$500,000	TBD	ON HOLD	ZNS	Westra	Construction Start Up	CRA reviewing funding sources.
3	01-311B US 301/ US 41 & 7th Street Signalization	\$122,984	\$253,531.40	Construction Phase: 100%	ZNS	Road Runner	None	Awaiting DOT approval to turn on signal
4	03-376 Haben Blvd Gateway Project	\$99,900	\$634,640.33	Design Phase: 100%	ZNS/Wallworth	TBD	Advertise & Bid	Awaiting DOT construction notice to proceed.
5	03-376 Haben Blvd Drainage Project	\$60,000	\$60,000	Design Phase: 0%	ZNS	TBD	Final Design	Staff met w/ SW/FMWD on 12.2.09
6	05-436 Ward 1 Phase 2 Project	\$435,565	\$2,277,784.60	Construction Phase: 0%	GW E	Gator Paving	Construction Start Up	Staff meet w/ Gator on 11.23.10 to review
7	06-535 Bus. 41 & Riverside Drive Intersection Imp	\$56,000	\$68,965.00	Construction Phase: 100%	LFK	Superior Asphalt	Staff to submit final invoice to DOT.	As Builts received on 11.29.10
8	09-608 Riverside Drive Improvements	\$31,600	\$65,979.30	Construction Phase: 100%	LFK	Superior Asphalt	Staff to submit final invoice to DOT.	As Builts received on 11.29.10