

TAB

G

CRA PROJECT STATUS SHEET
March 3, 2011

Project #	Project Title	Engineering Budget	Construction Budget	Status	Consultant	Contractor	Next Action	Comments
CRA PROJECTS								
1	93-142 Edentfield Property Site Assessment	\$116,000	TBD	Site Remediation	PBS&J	None	TBD after DEP meeting	Staff has scheduled meeting w/ DEP 2.4.11
2	01-311A US 301/US 41 Road Widening	\$500,000	TBD	ON HOLD	ZNS	Westra	Construction Start Up	CRA reviewing funding sources.
3	01-311B US 301/US 41 & 7th Street Signalization	\$122,984	\$253,531.40	Construction Phase: 100%	ZNS	Road Runner	None	Awaiting DOT approval to turn on signal
4	03-376 Habert Blvd Gateway Project	\$99,900	\$634,640.33	Design Phase: 100%	ZNS/Waitwork	TBD	Award & Construction Start Up	Prebid meeting 2.16.11, Bid Opening 3.9.11
5	03-376 Habert Blvd Drainage Project	\$60,000	\$60,000	Design Phase: 0%	ZNS	TBD	Final Design	Staff met w/ SWFMWD on 12.2.09
6	05-436 Ward 1 Phase 2 Project	\$435,565	\$2,277,784.60	Construction Phase: 0%	GWE	Gator Paving	Construction Start Up	Construction Schedule 2.14.11 thru 11.12.11