

TAB

G

**CRA PROJECT STATUS SHEET**  
April 5, 2011

Project #	Project Title	Engineering Budget	Construction Budget	Status	Consultant	Contractor	Next Action	Comments
<b>CRA PROJECTS</b>								
1	93-142 Edentfield Property Site Assessment	\$116,000	TBD	Site Remediation	PBS&J	None	Implementation of remediation plan.	Staff reviewing remediation proposal.
2	01-311A US 301/US 41 Road Widening	\$500,000	TBD	ON HOLD	ZNS	Westra	Construction Start Up	CRA reviewing funding sources.
3	01-311B US 301/US 41 & 7th Street Signalization	\$122,984	\$253,531.40	Construction Phase: 100%	ZNS	Road Runner	None	Awaiting DOT approval to turn on signal
4	03-376 Haben Blvd Gateway Project	\$99,900	\$634,640.33	Design Phase: 100%	ZNS/Walkwork	Galor Paving	Award Contract	Staff preparing contract documents for execution.
5	03-376 Haben Blvd Drainage Project	\$60,000	\$60,000	Design Phase: 0%	ZNS	TBD	Final Design	Staff met w/ SW/FMWD on 12.2.09
6	05-436 Ward 1 Phase 2 Project	\$435,565	\$2,277,784.60	Construction Phase: 5%	LFK	Galor Paving	Construction close out	Construction Schedule 2.14.11 thru 11.12.11